

SSC Construction Inspection Safety findings

July, 2008

Prepared/presented by:

Daryl Kosturock, Safety Inspector

Bastion Technologies

Contact Info:

Buddy Newbold

buddy.newbold-1@nasa.gov

228-688-3152 phone

288-688-3701 fax

Daryl Kosturock

daryl.kosturock-1@nasa.gov

228-688-3641 phone

228-688-3701 fax

Mark Sanchez

marcus.g.sanchez@nasa.gov

228-688-1085 phone

228-688-3701 fax

<http://constructionsafety.ssc.nasa.gov/>

Construction Safety Findings:
27 June – 03 July 2008

- **Findings Total: 2**
 - **Serious Findings: 0**
 - **Less than Serious Findings: 2**
 - **Electrical: 2**
 - Contractor using a circular saw with a damaged cord.
29 CFR 1926.405
 - Contractor using a damaged extension cord.
29 CFR 1926.405
- **Mishaps: 0 / Close Calls: 0**

Construction Safety Findings:
04 – 07 July 2008

- **Findings Total: 3**

- **Serious Findings: 0**

- **Less than Serious Findings: 3**

- **Housekeeping:**

- Stored lumber with protruding nails that were not bent over or removed. SSP-8715-0001 Section 7.7.2(b)(1)

- **Scaffolds:**

- Contractor on scaffolding without the caster wheels locked. 29 CFR 1926.452

- **Other:**

- Compressed gas cylinder not secured. 29 CFR 1926.350

- **Mishaps: 0 / Close Calls: 0**

Construction Safety Findings: 11 – 17 July 2008

■ Findings Total: 6

■ Serious Findings: 0

■ Less than Serious Findings: 6

■ Electrical: 4

- Temporary power panel missing cover/knock-out. 29 CFR 1926.405
- Temporary wiring (branch circuit) laid out along the floor subjected to damage. 29 CFR 1926.405
- Portable power tools being used without GFCI protection. 29 CFR 1926.404
- Damaged extension cord in use. 29 CFR 1926.403

■ PPE: 1

- Maintenance employee in construction area without a hard hat. SSP-8715-0001 3.5.3(b)(3)

■ Other: 1

- Contractor did not submit required documents 48 hours prior to the arrival of a mobile crane to the job site. Spec-doc 200BC-G076 section 3.5.

■ Mishaps: 0 / Close Calls: 1

■ Close call: 1

- A marked contractor's vehicle did not stop for pedestrians at a painted cross-walk on Balch Boulevard, in front of building 1100.

Construction Safety Findings: 18 – 24 July 2008

■ Findings Total: 6

Serious Findings: 0

Less than Serious Findings: 6

■ Electrical: 3

- Temporary power panel does not have disconnection means properly identified. 29 CFR 1926.403
- Damaged extension cord in use. 29 CFR 1926.403
- Portable power tools being used without GFCI protection. 29 CFR 1926.404

■ Ladders: 1

- Employee standing on the top step of an A-frame ladder. 29 CFR 1926.1053

■ PPE: 1

- Employee in construction area without a hard hat. SSP-8715-0001 3.5.3(b)(3)

■ Other: 1

- Contractor started work without having the approval. FCR had not been approved. SSTD 8070-0001-Config / Form SSC 61

■ Mishaps: 0 / Close Calls: 0

Construction Safety Findings: 25 – 31 July 2008

■ Findings Total: 2

Serious Findings: 0

Less than Serious Findings: 2

■ Other: 2

- Crane operator failed to complete a daily inspection on a mobile crane prior to use. 29 CFR 1926.550
- Contractor failed to complete a Job Hazard Analysis prior to starting a heavy lift operation. Contractor's Safety Plan, section IV(D)

■ Mishaps: 1 / Close Calls: 1

■ Mishap: 1

- While cutting a piece of metal conduit with a hack-saw, a workers finger was cut when the conduit shifted and caused the sharp end of the conduit to come in contact with the worker's finger.

■ Close Call: 1

- While attempting to off-load a concrete duct bank vault, two lifting eyes failed on the vault causing the vault to slide off the truck and hit the crane that was lifting it.




Summary


- Total Findings: 19
- Serious Findings: 0
- Less than serious Findings: 19
- Close Calls: 2
- Mishaps: 1
- Injuries: 1

Compressed gas cylinders

- The following movie demonstrates the power of compressed gas.

(We discourage you from attempting this on your job-site !)





* Safety can distinguish you. Lack of safety can extinguish you.

