



SSC Construction Inspection Safety Findings/Stats

November 2013



Mission Success Starts With Safety

Contact Info:

NASA Safety



Mike Rewis

mike.j.rewis@nasa.gov

228-688-2663 phone

288-688-3701 fax

Mario Murray
mario.f.murray@nasa.gov
228-688-1402 phone
228-688-3701 fax





Contact Info:



BASTION/FOSC Safety

Donald Smith

donald.g.smith-1@nasa.gov

228-688-1085

228-688-3701 fax

John Lindsay john.d.lindsay@nasa.gov 228-688-2557 phone 288-688-3503 fax

Daryl Kosturock
daryl.kosturock-1@nasa.gov
228-688-3641 phone
228-688-3701 fax



S MA

Construction Safety Findings: 4-8 November 2013

Findings Total: 2

-Serious Findings: 0

-Less than Serious Findings: 2

- 1. Multiple minor issues found incorrect on an in-use scaffold, indicating the scaffold was not inspected by a competent person. 29 CFR 1926.451(F)(3)
- 2. Concrete cutting or chipping wet method was not in place while an was employee jack hammering concrete block, creating a visible dust cloud. SCWI 8715.0008 (9.23.2)

Mishaps / Close Calls: 1

-Mishap: 1

1. A construction contractor struck a buried natural gas line while excavating for the placement of a potable water line.

-Close Call: 1

1. A gust of wind blew the blast door at the east pier B-2 Test Stand into a 480 volt temporary power line, cutting the insulation, and tripping the circuit breaker which fed it. The breaker panel/circuit breaker (which was in the T/S basement) was identified and tagged out. The power was then verified to be off and the line was repaired.







Construction Safety Findings: 11-15 November 2013

Findings Total: 1

-Serious Findings: 1

-Less than Serious Findings: 0

1. A worker was observed in an area clearly marked "Fall Protection Required" without wearing the appropriate fall protection gear. SCWI-8715-0003 (4.4)

Mishaps / Close Calls: 1

-Close Call: 1

1. Contractor employees were working on B-2, level 8 when a maul hammer dropped to level 7 due to vibration from jackhammer activities. The hammer was laying unsecured and unattended and not in use when the vibration caused it to fall. The hammer fell from level 8 to level 7, then continued down the flame bucket to the ground. There were no injuries and no property damage.







Construction Safety Findings: 18-24 November 2013

Findings Total: 0

-Serious Findings: 0

-Less than Serious Findings: 0

Mishaps / Close Calls: 0

Other:

Over the weekend, emissions testing occurred on the recently installed catalysts on Cooper-Bessemer # 1 and Nordberg #9 at Building 4400 (HPIW). Some of the work involved highly hazardous activities and was executed without incident due to proper planning by the contractor and outstanding support from FOSC and TOC employees. Initial results of the testing look positive.





Construction Safety Findings: 25-29 November 2013

Findings Total: 0

-Serious Findings: 0

-Less than Serious Findings: 0

Mishaps / Close Calls: 0









SCWI-8715-0008 Rev. E October 2014

John C. Stennis Space Center

Construction Safety and Health Program





4.0 ROLES AND RESPONSIBILITIES (page 11)

4.1 NASA SSC Construction Contractors

Construction contractors at SSC shall:

Old:

6. Ensure at least one (1) supervisory employee is trained in the course "Intro to Mishap Investigations" per contract. This course shall be taken within five (5) working days after being named to perform or support an accident investigation.

New:

6. Ensure at least one employee is trained in the Mishap Investigation Board Orientation (posted to the Construction Safety Site at http://constructionsafety.ssc.nasa.gov/ per contract. This course shall be taken within five (5) working days after granting of notice to proceed to enable support of an accident investigation.

Justification:

This is a NPR 8621.1 (NASA Procedural Requirements for Mishap and Close Call Reporting, Investigating and Recordkeeping) imposed on each Organization under NASA contract that incurs the responsibility of reporting, investigating and recording of mishaps/close calls. This course was only offered through SATERN and was extremely difficult to administer to construction contractor personnel. There was a very small percentage of training that actually took place.



Mission Success Starts With Safety



Construction Safety



NASA Home SSC Home

Monday, December 02, 2013

Welcome to NASA John C. Stennis Construction Safety Web Page. Use this page to access safety-related information for all construction activities at Stermis Space Center. If you need further assistance or have ideas to improve this web site, please contact Mike Rewis at 228-688-2663 or by e-mail at mike i revis@nasa.gov

Publications[†]

- . SPR 8715.1 SSC Salety and Health Requirements
- · SSP-8715,0001 SSC Safety and Health Handbook
- + SCWI 8715 0001 John C. Stennis Space Center Lightning
- SCWI 8715 0002 Personal Protective Equipment
- SCWI 8715.0003 John C. Stennis Space Center Fall Protection Program
- SCWI 8715 0004 Confined Space Entry Program.
- + SCWI 8715 0005 John C. Stennis Space Center Salety. Health, Housekeeping and Essential Item Inspections
- + SCWI 8715 0006 Electrical Safety Program
- + SCWI 8715.0006 SSC Construction Safety and Health Program
- SCWI 8715 0012 John C. Stennis Space Center Work In. Hazard Classification Areas
- + SCWI 8716.0013 SSC Control of Hazardous Energy Lockout/Tagout and Non-Service/Maintenance Hazardous Energy Isolation
- SCWI 8715 0014 Heat Stress Program
- + SCWI 8700 0002 Health Physics (Radiation) Program
- + SCWI 8838 0002 Hot Work Program Procedure
- + SSTD -8070-0116-MISC Office Trailer Tie-downs. Blocking & Electrical Connections
- SPLN 1040 0006 Emergency Management Plan
- 4 20 CED 1006 Refets; and Health Development for

Tool Box & Monthly Meeting

Tool Box Topics from OSHA

Despite its high fatality rate, construction can be a safe occupation when workers are aware of the hazards, and use an effective Safety and Health Program. This eTool will help you identify and control the hazards that commonly cause the most serious construction injuries. View more

Monthly Safety Presentations⁴

DATE	NAME AND STREET	PRESENTATIONS	PHERIOS
Nov 7, 2013	Manage	Constitute	Determ
Sept 5, 2915	Markey	Proprietors	Disting
Aug 1, 2013	Minde	Executation	EMINO
July 11, 2013	Mode	Emercature	Eddina
June 5, 2013	1011-00	EDMOCRATURE	Estina
Hey 2, 2013	Mouse	Constators	Deiros
Apr 4, 2013	Mystee	Propertytists	Deleta
Mar 7, 2013	Minates	Emercolate	Status
Feb 7, 2013	Minutes	Emerciations	Entires
Jan 3, 2015	Mode	Connectations	Delton
Cap 5. 2912	555500	Countains	Detroit
Nov 1, 2012	Mecan	Countains	Dedros
Oct 4, 3012	Michiel	Essectature	Bases
Sept 6, 3012	Movem	Emeridada	Estables
Aug 2, 2912	Writes	Characterists	Disting

NASA Construction Safety:

Pomary: Milite Flowis 228-688-2663

Alternate: Robert Gargiulo 228-688-3842

Construction POC: Daryl Kosturock 228-688-3641

Mishap Exposure Report

SHETrak

Mishap Investigation Board Orientation

Welcome to Your New Job Investigating Mishaps



The explosion of a Titan IVA with a NRO satellite in August 1999 was caused by wiring defects. Titan IV quality defects were linked to the overemphasis on cost cutting and the loss of experienced personnel.

Agenda

- NPR 8621.1 Overview
- What's a Mishap?
- Classification of Mishaps
- What Happens After a Mishap Occurs
- Notional Investigation Timeline
- Two Types of Mishap Investigations
- Purpose of Safety Investigation
- Investigating Authority
- Products of Investigation Report Contents
- Endorsement of Report
- Overview of Investigation Process
- Summary







8.0 SAFETY AND HEALTH PROVISIONS (page 34)

- 8.1 Contractor's General Safety and Health Plan
- 8.2 Plan Contents
- 2. Individual work instructions or procedures shall include the following:

Added:

vv. Workplace Violence prevention

Justification:

This is an OSHA "Area of Emphasis." As an OSHA VPP site, SSC should assist contractors in preparing a safety and health plan that meets or exceeds OSHA requirements.





9.0 SPECIFIC REQUIREMENTS OVERVIEW (page 40)

9.3 Personal Protective Equipment

Construction contractors at SSC shall:

Old:

All personnel performing construction activities and visitors to construction sites shall wear appropriate PPE. Contractors will provide appropriate PPE to employees and ensure that all visitors to construction sites are allowed access only when wearing appropriate PPE.

Minimum PPE on construction sites shall be hard hats, safety glasses with side shields, protective-toed shoes, and high-visibility safety apparel.

New:

All personnel performing construction activities and visitors to construction sites shall wear appropriate PPE. Contractors will provide appropriate PPE to employees and ensure that all visitors to construction sites are allowed access only when wearing appropriate PPE. The appropriate PPE ensemble shall be decided by the activity hazard analysis for the construction activity.

For Designated Construction Zones, the minimum PPE shall be hard hats, safety glasses with side shields, protective-toed shoes, and high-visibility safety apparel. The minimum PPE requirements pertain to all personnel entering the Designated Construction Zone. Additional PPE above the minimum shall be based upon the activity hazard analysis.

Justification:





9.0 SPECIFIC REQUIREMENTS OVERVIEW (page 73)

Added:

9.34 Barricades

Barricades shall be used to warn or to control/block access to an area with potential and/or existing hazards. When the work is completed or the barricade is no longer needed the tape shall immediately be taken down. It is the responsibility of the person/group that set the barricade up to take it down.

- 1. Physical barriers/barricades (ropes, chains, cables, boards, steel piping, etc) shall be used to prevent access to an area with existing hazards. As the hazards warrant, the physical barrier may need to be of sufficient strength to prevent a person from falling or breaking through, such as to prevent a person from falling to a lower level or to block an opening. Physical barriers may also be used to force the flow of traffic in the desired direction.
- 2. Barricade tape shall be used to as a minor impediment to warn personnel or to prevent "accidental" entrance to an area or situation. Tape is not considered a physical barrier/barricade.
 - a. Red tape with black "DANGER" or "DANGER DO NOT ENTER" lettering designates immediate danger and the area it guards shall not be entered until and unless permission is obtained from the owner of the area. Only authorized personnel shall enter a designated "DANGER" area. All others shall go around or get permission to enter from the responsible person. A sign shall be attached on or near the red barricade tape, in a conspicuous location, detailing the reason for the barricade, approximate length of time the area will be barricaded, and identifying the party who put it up and the number where they can be contacted. The tape must encompass, completely around, on all sides, of the area it is protecting.
 - b. Yellow tape with black "CAUTION" lettering shall designate an area of caution to warn personnel against potential hazards or caution against unsafe conditions or practices. You do not need permission to enter a yellow barricaded area, but you must look before you enter
 - c. Magenta (Purple)/Yellow tape denotes DANGER and POSSIBLE RADIATION EXPOSURE and shall be used to designate a radiation area along with the required signage. Employees shall not be allowed to enter unless authorized by the radiographic personnel in charge.

Justification:





Appendix A – Definitions (page 74)

Old:

Construction Site – An area where construction activities are in progress including: construction, excavation, alteration, renovation, repair, painting, decorating, surveying, and demolition.

New:

Construction Activities – Construction, excavation, alteration, renovation, repair, painting, decorating, surveying, and demolition.

Justification:





Appendix A – Definitions (page 77)

Added:

Designated Construction Zone – An area where construction occurs which is designated by Construction Safety Officials as having heightened risk commensurate with the need to establish a baseline minimum safety protocol to assure safe work practice.

Justification:



Mission Success Starts With Safety

Pintings



Construction Safety

http://constructionsafety.ssc.nasa.gov/



4 20 CFD 1006 Sefety and Health Development for



Mission Success Starts With Safety



Construction Safety

To: NASA SSC Community

Subject: Emergency Outdoor Notification System Information

Date: November 4, 2013

The Emergency Outdoor Notification System is a new accessible web site for all SSC personnel. The "All Clear" tones have been changed in order to differentiate from the "Warning" tones.

What is Happening:

Contact:

Source:

Please click on the link, http://ssccommunity.ssc.nasa.gov/ONS/index.asp, to view the information and listen to the different warning announcements and warning tones during severe weather or emergencies.

For questions:

• Stennis Data Center:

via email: ssc-sdcops@mail.nasa.gov

• via Phone: x8-2525 option 2, sub-option 2

SSC Office of Safety & Mission Assurance

What's a Close Call? A close call is an event or condition that may have resulted in an accident, injury, or illness, but due to other factors did not.

<u>Examples:</u> * A broken circular saw is not locked and tagged out; someone turns on the saw but notices the defect before trying to use it. * A forklift operator takes a turn too quickly, dropping his cargo and nearly hitting a nearby worker.

Why report close calls? The best method to PREVENT accidents is to correct hazards before they result in injury, illness, or damage. Reporting close calls gives us a chance to correct these hazards before an accident occurs.

Who reports close calls? YOU! Just fill out the reverse of this page and fold on the line below to show mail stop; drop in site mail.

Contact NASA Safety at 228-688-2762 for immediate attention.

Let's Keep Each Other Safe

REPORT CLOSE CALLS

NASA SMA Bldg. 1100, Room 309

Stennis Sp	ace Center		Close	Call Report
Location: Building	Room	Date	Time	
	: What happened? What been damaged or test data			ould people have been
Suggested Action	: Offer your recommendation	on for preventing th	nis close call.	List any actions taken.
Originator:	blem and do not need any			
	release my name & numb			
"You do not have to give contact you if there are a	this box if you want you want you want you way our name, mail code, or any questions and may not be gation. Safety will keep your	r phone number. It e able to address	However, with the problem o	out them, we cannot r provide you feedback on
Mail Code/Company				
Phone				
File Number				

(Office Use Only)

Safety Alert

MSA Rope Grab Assembly Failure



High Potential

DESCRIPTION: A worker was performing a mid-day inspection on their fall protection equipment when a defect in the snap hook was noted. A rivet on the locking/release mechanism was missing rendering the locking mechanism inoperable. In the right circumstances, the snap hook could actually be locked in the open position.

рното:





CONTRIBUTING FACTORS/INVESTIGATION FINDINGS:

- Investigation ongoing the failed rivet was located and is being sent for failure analysis.
- In February 2013, a product inspection notice was issued by another fall protection system manufacturer (attached) regarding possible rivet failure on YOKE Industrial Corp snap hooks. The same YOKE snap hooks are utilized on the MSA system that failed. The YOKE manufacturer symbol is identified by the red arrow in the above picture.

Incident: 304800

Facility:

Redwater

Date Posted:

10/2/2013

An excerpt from the Yoke Industrial Corp. notice: "snap hook products produced by YOKE Industrial Corp. in 2012 wherein one or more of the rivets used to secure the gate or back latch of the hook to the body of the hook may have been installed but not pressed to permanently hold the rivet in place. YOKE Industrial Corp. has stated that the un-pressed rivets are the result of infrequent random human error. This manufacturing defect may cause the un-pressed rivet to fall out of the hook and/or be pushed out of the hook. Using hooks with this defect may cause accidental disengagement or unfastening of the hook while it is in use; which could result in serious injury or death."





MSA Rope Grab Assembly Failure



High Potential

CORRECTIVE ACTIONS:

- Removed all MSA fall protection equipment utilized in this project from service. This is the second MSA
 component failure on this project. Replacement equipment will be from another manufacturer.
- Issue a Wholesale wide alert recommending increased inspection on MSA fall protection assemblies and any other fall protection systems utilizing YOKE Industrial Corp snap hooks.

TENETS OF OPERATION:

- Perform Hazard assessments and correct unsafe actions or conditions.
- Report personal safety, process safety, environmental and near miss incidents immediately and implement corrective actions.
- 10. Protect yourself, others and equipment from risk by understanding the situation before proceeding...

Use the Tenets of Operation as a set of values to influence and guide your everyday work decisions and activities, as these values will challenge risk and prevent incidents.

Incident: 304800

Facility: Redwater

Date Posted: 10/2/2013










SSC Construction Metrics

- For the month of September:
 - No NASA Direct Construction Recordable Injury/Illnesses occurred.
 - One NASA Direct Construction Close Call occurred, specifically:
 - A potable water construction contractor struck a natural gas vent while backing up a refueling truck.
- For the month of October:
 - No NASA Direct Construction Recordable Injury/Illnesses occurred.
 - One NASA Direct Construction Close Call occurred, specifically:
 - A potable water construction contractor employee was digging a trench to install a sixteen inch diameter water line when the excavator bucket damaged a two inch compressed air line that was buried at a depth of two feet. (The air line, which ran perpendicular to the water line was not represented on any drawing, thus was not located/safed via vacuum excavation.)







Questions?





Have a SAFE month!