



Mission Success Starts With Safety



SSC Construction Contractor Safety Meeting

November 2, 2023



Mission Success Starts With Safety



Contact Info:

NASA Safety

Matthew Scott

matthew.r.scott@nasa.gov

228-688-1537

Construction Safety

Donna Dubuisson

donna.a.dubuisson@nasa.gov

228-688-1167

Construction Safety

Elizabeth Calantoni

elizabeth.calantoni@nasa.gov

228-688-1804

B2 Test Stand

Neil Toupin

neil.s.toupin@nasa.gov

228-688-1109

A1 Test Stand

<http://constructionsafety.ssc.nasa.gov/>



Mission Success Starts With Safety



Contact Info:

NASA Safety

Mike Rewis

mike.j.rewis@nasa.gov

228-688-2663

Construction Safety

Frank Olinger

milford.f.olinger@nasa.gov

228-688-1766

Construction Safety

Ronnie Good

ronald.w.good@nasa.gov

228-688-1487

Construction Safety

Jasper Cook

jasper.c.cook@nasa.gov

228-688-1511

Construction Safety

<http://constructionsafety.ssc.nasa.gov/>



Mission Success Starts With Safety



Contact Info:

BASTION/SACOM Safety

Donald Smith, CHST

donald.g.smith-1@nasa.gov

228-688-1085 phone

228-234-0639 Cell

Robert Cales

robert.p.cales@nasa.gov

228-688-2462 phone

601-569-2150 Cell

Darrin Steber

darrin.r.steber@nasa.gov

228-688-2502 phone

288-688-3503 fax

Will Davis

william.b.davis@nasa.gov

228-688-3193 phone

228-688-3503 fax

<http://constructionsafety.ssc.nasa.gov/>



Mission Success Starts With Safety



Construction Safety

SSC Construction Inspection
Safety Findings/Stats

October 2023



Construction Safety Report: 1 October – 31 October 2023

Findings: 0

Level 1 Severity : 0

Level 2 Severity : 0

NMIS Mishaps/Close Calls: 0

Note: A contractor left the sidewalk near building 8100 wet with cement from saw cutting. An employee almost slipped down due to the area not being roped off or caution signs put in place. The area was immediately cleaned up and a safety stand down was held with the contractor employees addressing the hazard.

This case was not a NMIS Close Call but was reported in the Close Call Reporting System (CCRS #24-001)





Discussion Topics

- Monthly Submittals (reminder)
- Safety Topic – Hot Work on Construction Sites



From the NASA Safety Center:

In a recent close call, a subcontractor was cutting a steel structure using a burning torch as part of a facility demolition project. A nearby pit was a collection point for much of the debris from the project. The loose insulation, boards and roofing debris in the pit was wetted with a fire hose before beginning work using the burning torch on the structural steel nearby.

Despite wetting, some roof insulation caught fire from what may have been some hot slag that dropped into the pit. The subcontractor attempted to put out the fire but was not completely successful. He notified the local fire department to respond and completely extinguish the fire. Fortunately, no one was injured, and the fire was confined to the pit area containing the demolition debris.

Hot Work



- Hot work permits (Form SSC-68) are required for:
 - Welding
 - Cutting
 - Grinding
 - Brazing
 - Any flame or sparking operation



- Atmospheric analysis is required for hot work that is within 100 feet from a propellant or fuel line
- A competent person shall perform all necessary atmospheric tests using a properly calibrated instrument

Hot Work



- **Safety and health hazards associated with hot work:**

- Burns
- Fire
- Explosions
- Toxic fumes and gases
- Ultraviolet and infrared radiation exposure to eyes and skin
- Loud noise exposure
- Trip hazards
- Electrical shock



- **Safety Requirements/Precautions:**

1. Complete all required training before performing any hot work
2. Obtain a hot work permit
3. Wear appropriate PPE
4. Utilize designated hot work areas when possible
5. Inspect and monitor the work area
6. Fire watch for at least 30 minutes
7. Fire extinguisher



Questions



<http://constructionsafety.ssc.nasa.gov/>