

Mission Success Starts With Safety



Construction Safety

SSC Construction Inspection
Safety Findings/Stats

March 2013



Mission Success Starts With Safety



Contact Info:

NASA Safety

Mike Rewis

mike.j.rewis@nasa.gov

228-688-2663 phone

288-688-3701 fax


Mario Murray

mario.f.murray@nasa.gov

228-688-1402 phone

228-688-3701 fax

<http://constructionsafety.ssc.nasa.gov/>



Mission Success Starts With Safety



Contact Info:

BASTION/FOSC Safety

Donald Smith

donald.g.smith-1@nasa.gov

228-688-1085

228-688-3701 fax

Ethan Calder

ethan.w.calder@nasa.gov

228-688-2049 phone

288-688-3503 fax


Daryl Kosturock

daryl.kosturock-1@nasa.gov

228-688-3641 phone

228-688-3701 fax

<http://constructionsafety.ssc.nasa.gov/>



Construction Safety Findings: 04-08 March 2013

Findings Total: 1

-Serious Findings: 0


-Less than Serious Findings: 1

1. During a B-2 inspection, it was noted that the recently constructed protective LOX line cover created a fall hazard for workers using a ladder to the Level 7 deck. The construction team worked to install a guard rail to prevent a fall.

Mishaps / Close Calls:0







Construction Safety Findings: 11-15 March 2013

Findings Total: 0

-Serious Findings: 0


-Less than Serious Findings: 0

Mishaps / Close Calls:2

1. A USACE subcontractor employee was operating an excavator near Building 9358 when the excavator contacted the side of the building. Two metal panels on the building were damaged. NASA was notified and USACE is performing the mishap investigation.
2. A FOSC employee was digging with a backhoe near Building 2600, when the backhoe damaged a buried electrical conduit. No injuries and this case is currently under investigation.

Other:2

1. It has been noted that the FOSC shops, with assistance from FOSC Safety has done an excellent job of identifying and correcting hazards on the B-2 Test Stand to provide a safe jobsite for Harry Pepper and Associates.
2. SMA was involved in an Agency Construction Safety Program Manager meeting where this month's presentation was on the SSC relationship with the Gulf Coast Safety Council.



Construction Safety Findings: 18-22 March 2013

Findings Total: 2


-Serious Findings: 1

1. An unqualified employee was found making adjustments to a manufactured horizontal lifeline system, while being secured to the same lifeline, from atop the aspirator. 29 CFR 1926.502(d)(8)

-Less than Serious Findings: 1

1. Two new employees (laborers) found working without receiving the required safety orientation training. SCWI-8715-0008 (6.3.1)

Mishaps / Close Calls: 0



Construction Safety Findings: 25-29 March 2013

Findings Total: 1

-Serious Findings: 1

1. An employee was observed wearing a personal fall arrest harness without the right leg strap secured, while exposed to a fall from level seven. Additionally, the harness was improperly adjusted to fit (too large). 29 CFR 1926.503 Corrective Action: All employees were pulled off the test stand, retrained on proper selection and use of personal fall arrest gear, and counseled on the company's disciplinary policy for failure to follow safety guidelines.

-Less than Serious Findings: 0

Mishaps / Close Calls: 0

[Memorial Hospital-3/28/13](#)



Mission Success Starts With Safety



Construction Safety

Questions?

<http://constructionsafety.ssc.nasa.gov/>



Mission Success Starts With Safety



Construction Safety

Have a SAFE month!

<http://constructionsafety.ssc.nasa.gov/>