



SSC Construction Inspection Safety Findings/Stats

August, 2010




Construction Safety Findings: 02-06 Aug 2010

- **Findings Total: 1**
- **-Serious Findings: 0**
- **Less than Serious Findings: 1**
 - Contractor at South Gate was seen by Safety on two occasions not wearing the proper PPE (safety Glasses), whereupon the Superintendent was notified and took corrective action by removal of offending employee.
- **Mishaps / Close Calls:**
- **Other Issues:**
 - Contractor at a worksite constructed an electrical service to provide power to the site trailer. The electrical service was not up to required code (improper strain relief, not using required couplings, improper coupling of dissimilar conduit use of transformer out doors without the proper shielding, and not using conduit when required). A meeting took place on site with safety and other parties to discuss corrective actions. The electrical service will be brought up to code and an inspection of the service will take place prior to the installation of the electrical meter.



Construction Safety Findings: 02-06 Aug 2010

- Other Issues:
 - An excavation was discovered at the HPGF where workers were working at the site and did not have the proper PPE, NASA safety meet with the workers and discussed the matter; the workers were very responsive and willing to comply with safety requirements. Further inspections found the workers to be fully compliant with safety regulations.



Construction Safety Findings: 02-06 Aug 2010

IRIS Case Number	October	Organization	Incident Description	30 Day Update	Est Comp Date	Closed	Type	Med Case #
S-2009-289-00003	10-09-09	IKBI	Heat Exaustion	Oct 26	16-Nov	Closed	FA	C-2009-289-00003
S-2009-315-00001	11-09-09	Carmon Const	Foreign body in Left eye	Nov 24	24-Nov	Closed	D	C-2009-314-00002
S-2009-310-00005	11-02-09	IKBI	Lower back strain moving spider basket (REST)	Nov 16			C	C-2009-308-00008
S-2009-308-00005	11-03-09	Roy Anderson	Shoulder injury moving form (REST)	Nov 17			C	C-2009-314-00004
S-2009-310-00012	11-05-09	Gottfried	Waste water line damage	Nov 20	29-Mar	Closed	CC	
S-2009-344-00002	12-09-09	IKBI	Broken Two-Block chain	Dec 23	25-Jan	Closed	CC	
S-2009-344-00004	12-09-09	McDonnel Group	Chest Pains / Limb Numbness	Dec 23	18-Mar	Closed	CC	C-2009-344-00004
S-2010-014-00005	01-13-10	South Gulf Inc	2" air line coupling to a 25 ton hoist separated	Jan 14	22-Jan	Closed	CC	
S-2010-029-00008	01-26-10	Roy Anderson	Articulating lift boom sensor failure	Jan 29	18-Mar	Closed	CC	
S-2010-036-00005	01-29-10	Roy Anderson	Left shoulder sprain while welding pipe	Feb 5			FA	
S-2010-047-00005	02-08-10	Can't Be Beat	Strong chemical odor detected while digging	Feb 16	18-Mar	Closed	CC	
S-2010-047-00006	02-11-10	DC General	Water line strike	Feb 16	18-Mar	Closed	CC	
S-2010-063-00017	02-25-10	DC General	Improperly marked telephone line strike	Mar 04	27-May	Closed	CC	
S-2010-071-00006	03-11-10	Can't Be Beat	Ground cable strike while augering for GH supports	Mar 10	18-Mar	Closed	CC	
S-2010-083-00008	03-23-10	DC General	Mini excavator struck phone/power utility	Mar 23	30-Mar	Closed	CC	
S-2010-088-00007	03-25-10	Roy Anderson	Insect bite to right hand	Mar 29	13-Apr	Closed	FA	C-2010-084-00002
S-2010-098-00004	04-07-10	Roy Anderson	Employee lifted and felt pain in right shoulder (REST)	Apr 27			C	C-2010-106-00001
S-2010-118-00002	04-27-10	Roy Anderson	Right elbow strain while moving pipe (REST)	Apr 28			C	C-2010-117-00007
			Damage to reclamation line by augering					



Construction Safety Findings:

02-06 Aug 2010
