SSC Construction Inspection Safety findings

September, 2009

Prepared/presented by:
Daryl Kosturock, Safety Inspector
Bastion Technologies

Contact Info:

Dave Lorance
david.k.lorance@nasa.gov
228-688-1516 phone
288-688-3701 fax

Daryl Kosturock
daryl.kosturock-1@nasa.gov
228-688-3641 phone
228-688-3701 fax

John Rhodes
john.d.rhodes-1@nasa.gov
228-688-2462 phone
228-688-3701 fax


http://constructionsafety.ssc.nasa.gov/

Monthly Mishap Exposure Report

NASA CONTRACTOR ACCIDENT EXPERIENCE

Prime Contractor				Fiscal Y	Zear .		Period Covered		
Contractor	# of Fatalities	Hours Worked	# of LT Injury or Illness	LT Frequency Rate*	# of Type A Mishaps	# of Type B Mishaps	Avg # of Personnel	Total # of OSHA Injuries**	OSHA Incidence Rate***
									8
									20
									0.
Lost Time F	requency Ra	te (for fiscal y	vear) =	Total # o	f LT Injuries x	200,000			
				Total	Hours of Expo	sure			
** Total numl	er of OSHA	reportable (e:	xcluding lost t	ime) injuries f	or the calena	lar month.			
*** OSHA Incidence Rate (for fiscal year) =				Total # of OSHA Reportable Injuries & Illnesses + LT x 200,000					
				***************************************	Total I	Hours of Exposi	ure .	>>	

Monthly Mishap Exposure Report



Construction Safety Findings: 01-10 September 2009

- Findings Total: 0
 - Serious Findings: 0
 - Less than Serious Findings: 0
- Mishaps / Close Calls: 0

Construction Safety Findings: 11-17 September 2009

Findings Total: 3

- Serious Findings: 1
 - Electrical: 1
 - Employee found using a grinder and extension cord that was plugged into a welder/generator that did not provide GFCI protection. 29 CFR 1926.404

- Less than Serious Findings: 2

- PPE: 1
 - Employee observed wearing glasses without safety side shields for eye protection. SSC SCWI 8715-0002 section 7.5
- Scaffold:
 - Workers using rolling scaffold on a dirt surface. 29 CFR 1926. 451

Mishaps / Close Calls: 1

- Close Call: 1
 - A construction worker was attempting to back a tractor trailer, loaded with an excavator, when the boom of the excavator hit an overhead line. The line did not appear to be damaged and was later determined to be a communication wire.

Construction Safety Findings: 18-24 September 2009

- Findings Total: 1
 - Serious Findings: 0
 - Less than Serious Findings: 1
 - Other: 1
 - Employees were temporarily obstructing the road without appropriate traffic control. MUTCD
- Mishaps / Close Calls: 0

Construction Safety Findings: 25-30 September 2009

- Findings Total: 0
 - Serious Findings: 0
 - Less than Serious Findings: 0
- Mishaps / Close Calls: 0

Summary

- Total Findings: 4
- Serious Findings: 1
- Less than serious Findings: 3
- Close Calls: 1
- Mishaps: 0
- Injuries: 0


Proper Respirator Use

The following video demonstrates the effects of improper use of a respirator.



Proper Respirator Use

Don't forget about respirators at home as well...





Carelessness is the biggest cause of fire!

Next week is National Fire Prevention week, 2009.

