


Mission Success Starts With Safety



Construction Safety

SSC Construction Inspection
Safety Findings/Stats

January 2014



Mission Success Starts With Safety



Contact Info:

NASA Safety

Mike Rewis

mike.j.rewis@nasa.gov

228-688-2663 phone

288-688-3701 fax


Mario Murray

mario.f.murray@nasa.gov

228-688-1402 phone

228-688-3701 fax

<http://constructionsafety.ssc.nasa.gov/>



Mission Success Starts With Safety



Contact Info:

BASTION/FOSC Safety

Donald Smith

donald.g.smith-1@nasa.gov

228-688-1085

228-688-3701 fax

John Lindsay

john.d.lindsay@nasa.gov

228-688-2557 phone

288-688-3503 fax


Daryl Kosturock

daryl.kosturock-1@nasa.gov

228-688-3641 phone

228-688-3701 fax

<http://constructionsafety.ssc.nasa.gov/>



Mission Success Starts With Safety



Construction Safety Findings: 30 December 2013-03 January 2014

Findings Total: 1

-Serious Findings: 0

-Less than Serious Findings: 1

1. Employee found elevated in a scissor-lift without the chain-gate closed or connected to a tie-off point on the lift. 29 CFR 1926.454

Mishaps / Close Calls: 0



Construction Safety Findings: 06-10 January 2014

Findings Total: 0


-Serious Findings: 0

-Less than Serious Findings: 0

Mishaps / Close Calls: 0

Other: 2

1. After several concerns about the FAA Obstruction light at the top of the mobile crane, the contractor voluntarily replaced the light with a different light. The new light is visible from 360 degrees. Additionally, the contractor placed a FAA approved flag at the top of the crane, near the new light.
2. Now that several new fire hydrants are being installed and some of the existing ones are being taken out of service, there is a concern of adequate fire protection. The contractor has agree to place thick black bags, as well as, "out of service" signs on the hydrants that are not functional in order to avoid any delay to the Fire Department.



Construction Safety Findings: 13-17 January 2014

Findings Total: 3

-Serious Findings: 0

-Less than Serious Findings: 3

1. Top rail on temporary guardrail system found to be approximately six (6) inches too low. The working surface was modified without adjusting the fall protection, resulting in the top rail being 36" instead of 42". 29CFR1926.502(b)(1)
2. Temporary guardrail system found with screws and nails protruding along the top rail, creating possible hand injuries. 29CFR1926.502(b)(6)
3. Extension cord found in use with missing ground pin. 29CFR1926.404(B)(iii)(C)

Mishaps / Close Calls: 0



Construction Safety Findings: 20-24 January 2014

Findings Total: 4

-Serious Findings: 0


-Less than Serious Findings: 4

1. Extension cord found pinched in door. 29CFR1926.405(a)(2)(ii)(J)
2. Electric saw and extension cord plugged into outlet without GFCI protection. 29CFR1926.404(b)(1)
3. Safety clips not installed on either side of a compressed air hose, connected to a jackhammer. 29CFR1926.302(b)(1)
4. No fire extinguisher present at the bulk fuel tank/refueling area. 29CFR 1926.152(d)(2)

Mishaps / Close Calls: 1

- Close Call: 1

1. A grass fire started in the area between the bunker and tarmac, near the temporary gravel parking lot, in front of the west pier. The fire department responded but, construction contractor personnel working near the area were able to extinguish the fire. The fire appeared to have been started by a cigarette butt. Although no blame was assigned, both construction contractors voluntarily initiated a temporary (two week) no tobacco policy at the B Test Stand complex. Additionally, SMA notified on-site contractors to remind their employees of the SSC smoking policy and perform safety meetings to make employees aware of the dry conditions of vegetation during this time of the year.



Construction Safety Findings: 27-31 January 2014

Findings Total: 0


-Serious Findings: 0

-Less than Serious Findings: 0

Mishaps / Close Calls: 0

Other: 2

1. While attempting to park a forklift in the designated lay-down yard, a hydraulic hose ruptured on the forklift, spilling less than five gallons of hydraulic fluid on the ground. The SSC Fire Department and FOSC Environmental were notified and the contractor removed and disposed of the contaminated soil properly. The hose was replaced and no further action was taken.
2. Contractor employees working on a project noticed a colored liquid leaking from a water truck that was parked for several days. This truck was used to assist with the chlorination of the water pipes installed along Saturn Drive and Propellant Boulevard. The SSC Fire Department and FOSC Environmental were notified and responded. After some analysis, it was determined that the colored liquid was water, discolored by the rusting tank on the truck and did not pose a risk to the environment. No action was taken.



Construction Safety

1904.32(b)(5) How do I post the annual summary? You must post a copy of the annual summary in each establishment in a conspicuous place or places where notices to employees are customarily posted. You must ensure that the posted annual summary is not altered, defaced or covered by other material.

1904.32(b)(6) When do I have to post the annual summary? You must post the summary no later than February 1 of the year following the year covered by the records and keep the posting in place until April 30.

OSHA's Form 300A (Rev. 01/2004)

Summary of Work-Related Injuries and Illnesses

Year 20
U.S. Department of Labor
Occupational Safety and Health Administration
Form approved OSHA no. 300-300A

All establishments covered by Part 1904 must complete this Summary page, even if no work-related injuries or illnesses occurred during the year. Remember to review the Log to verify that the entries are complete and accurate before completing this summary.

Using the Log, count the individual entries you made for each category. Then enter the totals below, making sure you've added the entries from every page of the Log. If you had no cases, enter "0".

Employees, former employees, and their representatives have the right to review the OSHA Form 300 and verify. They also have direct access to the OSHA Form 300 or its equivalent. See 29 CFR Part 1904.35, or OSHA's 300A Keeping the Log for further details on the access procedure for these forms.

Number of Cases

Total number of deaths	Total number of cases with days away from work	Total number of cases with job transfer or restriction	Total number of other recordable cases
(a) _____	(b) _____	(c) _____	(d) _____

Number of Days

Total number of days away from work	Total number of days of job transfer or restriction
(e) _____	(f) _____

Injury and Illness Types

Total number of . . .	(g) Poisonings	(h) Hearing loss
(a) Injuries _____	(i) Skin disorders _____	(j) All other illnesses _____
(b) Skin disorders _____		
(c) Respiratory conditions _____		

Post this Summary page from February 1 to April 30 of the year following the year covered by the form.

Public reporting burden for this collection of information is estimated to average 20 minutes per response, including time for reviewing instructions, searching existing data sources, gathering the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this data collection, including suggestions for reducing the burden, to Washington, DC 20503. Do not send the collection forms to the office.

Establishment information

Your establishment name _____

Street _____

City _____ State _____ ZIP _____

Industry description (e.g., Manufacturer of metal rock rollers) _____

Standard Industrial Classification (SIC), if known (e.g., 2710) _____

OR

North American Industry Classification (NAICS), if known (e.g., 33221) _____

Employment information (If you don't have these figures, see the Handbook on the back of this page for options.)

Annual average number of employees _____

Total hours workably all employees last year _____

Sign here

Knowingly falsifying this document may result in a fine.

I certify that I have examined this document and that to the best of my knowledge the entries are true, accurate, and complete.


Supervisor _____ Title _____

Name _____ Title _____

Training, training, training...



10/02/2007 13:22



Mission Success Starts With Safety



Construction Safety

Expect the unexpected.
Gear up for safety.

<http://constructionsafety.ssc.nasa.gov/>